					LGF spend												
Project	Accountability Board approval	Delivery Status	Expected completion date (as stated in Business Case)	Updated expected completion date	Months delay incurred	Deliverability RAG rating	LGF allocation	LGF spend to date (%) Up to end of 2018/19 Q4	Original total project cost	Updated total project cost	% change	LGF planned spend	LGF updated forecast*	% slippage	Financials RAG rating	Reputational risk	Overall
East Sussex													•				
Newhaven Flood Defences	Jun-15	Construction in progress	01/02/2020	01/02/2020	0	1	£1,500,000	100%	TBC	£19,000,000		£0	£0	0%	1	1	1
Hailsham, Polegate and Eastbourne															1		
Movement and Access Transport scheme	Feb-17	Design in progress	01/03/2020	01/03/2020	0	3	£2,100,000	12%	£2,300,000	£3,530,000	0%	£588,000	£0	-100%	5	1	3
Eastbourne and South Wealden Walking and Cycling LSTF package	Nov-15 and Feb-19	Construction in progress	01/03/2021	01/03/2021	0	1	£6,600,000	47%	£9,390,000	£10,560,000	0%	£735,000	£498,000	-32%	3	1	2
Queensway Gateway Road	Mar-15	Construction in progress	01/03/2016	01/10/2019	43	5	£10,000,000	84%	£15,000,000	£10,000,000	-33%	£2,460,000	£889,797	-64%	4	3	4
Swallow Business Park, Hailsham	Feb-16	LGF project delivered	01/03/2017	01/03/2017	0	1	£1,400,000	100%	£1,595,000	£2,800,000	76%	£0	£0	0%	1	1	1
Sovereign Harbour	Feb-16	LGF project delivered	01/03/2017	01/03/2017	0	1	£1,700,000	100%	TBC	£1,700,000		£0	£0	0%	1	1	1
North Bexhill Access Road and Bexhill Enterprise Park	Nov-15	LGF project delivered	01/03/2018	01/12/2018	9	1	£18,600,000	100%	£16,600,000	£18,600,000	12%	£2,000,000	£2,000,000	0%	2	2	2
Hastings and Bexhill Movement and Access Package	Feb-18	Construction in progress	01/03/2021	01/03/2021	0	1	£9,000,000	13%	£9,000,000	£9,364,000	4%	£2,012,000	£796,000	-60%	4	1	2
Eastbourne Town Centre LSTF access and improvement package	Apr-16 and Feb-19	Construction in progress	01/03/2021	01/03/2021	0	2	£8,000,000	56%	£9,736,000	£11,250,000	16%	£4,205,000	£3,700,190	-12%	2	3	3
Coastal Communities Housing Intervention Hastings	Feb-17	Construction in progress	01/04/2020	01/03/2020	0	1	£666,667	100%	£3,370,000	£3,200,000	-5%	£0	£0	0%	1	1	1
East Sussex Strategic Growth Project	Jan-17	Construction in progress	01/03/2021	01/03/2021	0	2	£8,200,000	96%	£21,200,000	£21,200,000	0%	£4,650,000	£4,350,000	-6%	1	1	2
Devonshire Park	Mar-17	Construction in progress	01/03/2020	01/03/2020	0	1	£5,000,000	100%	£16,000,000	£16,000,000	0%	£0	£0	0%	1	1	1
Bexhill Enterprise Park North	Pending	Approval pending	01/03/2020	01/03/2020	0	1	£1,940,000	0%	£20,700,000	£20,700,000	0%	£0	£0	0%	1	1	1
Skills for Rural Businesses Post-Brexit	Pending	Approval pending	01/03/2021	01/03/2021	0	1	£2,918,000	0%	£7,037,020	£7,037,020	0%	£0	£0	0%	1	1	1
Sidney Little Road Business Incubator Hub	Pending	Approval pending	01/03/2021	01/03/2021	0	1	£500,000	0%	£2,773,686	£2,773,686	0%	£0	£0	0%	1	1	1
Essex						,			,				•				
Colchester Broadband Infrastructure	Mar-15	LGF project delivered	01/03/2016	01/03/2016	0	1	£200,000	100%	£528,782	£529,000	0%	£0	£0	0%	1	1	1
Colchester LSTF	Mar-15	LGF project delivered	01/03/2016	01/12/2016	9	1	£2,400,000	100%	£2,000,000	£3,144,000	57%	£0	£0	0%	1	1	1
Colchester Integrated Transport Package	Mar-15	Construction in progress	01/03/2021	01/03/2021	0	1	£5,000,000	100%	£12,749,000	£12,363,000	-3%	£1,400,000	£1,400,000	0%	2	1	2
Colchester Town Centre	Mar-15	LGF project delivered	01/03/2016	01/01/2018	22	4	£4,600,000	100%	£5,052,000	£6,525,000	29%	£0	£0	0%	1	1	2
TGSE LSTF - Essex	Mar-15	LGF project delivered	01/08/2016	01/03/2017	7	1	£3,000,000	100%	£3,000,000	£3,000,000	0%	£0	£0	0%	1	1	1
A414 Pinch Point Package	Jun-15	LGF project delivered	01/03/2017	01/03/2019	24	4	£10,487,000	100%	£14,924,000	£28,457,000	91%	£0	£487,000		1	1	2
A414 Maldon to Chelmsford RBS	Jun-15	LGF project delivered	01/03/2017	01/12/2016	0	1	£2,000,000	100%	£3,913,000	£3,313,000	-15%	£0	£0	0%	1	1	1
Chelmsford Station/Station Square/Mill Yard	Jun-15	LGF project delivered	01/12/2017	31/03/2019	15	1	£3,000,000	100%	£2,921,000	£3,000,000	3%	£0	£0	0%	1	1	1
Basildon Integrated Transport Package	Mar-15, May-17 and Feb-19	Design in progress	01/03/2021	01/03/2021	0	1	£6,586,000	36%	£11,672,000	£9,854,000	-16%	£2,800,000	£750,000	-73%	4	1	2
Colchester Park and Ride and Bus Priority measures	Mar-15	LGF project delivered	01/04/2015	01/04/2015	0	1	£5,800,000	100%	£7,193,000	£7,698,000	7%	£0	£0	0%	1	1	1
A127 Fairglen junction improvements	Pending	Approval pending	01/09/2022	01/09/2022	0	3	£15,000,000	0%	TBC	£20,652,000		£0	£0	0%	3	4	4
A127 capacity enhancements	Jun-15	Design in progress	01/12/2020	01/03/2022	15	5	£4,000,000	100%	£9,150,000	£10,562,000	15%	£0	£0	0%	1	4	4
A131 Chelmsford to Braintree	Feb-17	Construction in progress	01/03/2020	01/03/2020	0	1	£3,660,000	93%	£7,320,000	£7,320,000	0%	£1,854,000	£2,000,000	8%	1	1	1
A133 Colchester to Clacton	Nov-17	Design in progress	01/03/2020	01/03/2020	0	1	£2,740,000	50%	£5,480,000	£2,925,000	-47%	£1,370,000	£1,370,000	0%	1	1	1
A131 Braintree to Sudbury	Jun-18	Design in progress	TBC	TBC		5	£1,800,000	0%	£3,600,000	TBC		£0	£0	0%	5	5	5
Chelmsford City Growth Area Scheme	Dec-17	Construction in progress	01/03/2021	01/03/2021	0	2	£10,000,000	35%	£14,913,000	£15,000,000	1%	£4,000,000	£2,500,000	-38%	1	2	2
Beaulieu Park Railway Station	Feb-19	Design in progress	01/03/2024	01/12/2025	21	4	£12,000,000	0%	£157,070,000	TBC		£0	£0	0%	5	4	5
Coastal Communities Housing Intervention Jaywick	Feb-17	Construction in progress	01/06/2019	01/06/2019	0	1	£666,667	100%	£3,623,667	ТВС		£0	£0	0%	1	1	1
Gilden Way upgrading	Dec-17	Design in progress	01/03/2021	01/12/2021	9	2	£5,000,000	100%	£12,327,000	£18,145,000	47%	£0	£0	0%	1	1	2
Technical and Professional Skills Centre at Stansted Airport	May-17	LGF project delivered	01/09/2018	01/09/2018	0	1	£3,500,000	100%	£10,480,000	£10,480,000	0%	£1,500,000	£1,500,000	0%	1	1	1
Innovation Centre - University of Essex Knowledge Gateway	Sep-17	Construction in progress	01/01/2019	ТВС		1	£2,000,000	100%	£13,000,000	£10,500,000	-19%	£1,000,000	£1,000,000	0%	1	1	1

	Deliverability							Financial						LGF spend 2018/19				
Project	Accountability Board approval	Delivery Status	Expected completion date (as stated in Business Case)	Updated expected completion date	Months delay incurred	Deliverability RAG rating	LGF allocation	LGF spend to date (%) Up to end of 2018/19 Q4	Original total project cost	Updated total project cost	% change	LGF planned spend	LGF updated forecast*	% slippage	Financials RAG rating	Reputational risk	Overall	
STEM Innovation Centre - Colchester Institute	Dec-17	Design in progress	01/01/2019	TBC		1	£5,000,000	40%	£10,000,000	£9,500,000	-5%	£1,900,000	£1,900,000	0%	1	1	1	
A127/A130 Fairglen Interchange new link road	Feb-19	Design in progress	01/09/2022	01/09/2022	0	3	£6,235,000	27%	£9,844,000	£9,895,000	1%	£0	£1,700,000		3	4	4	
M11 junction 8 improvements	Nov-17	Design in progress	01/03/2021	01/03/2021	0	1	£2,733,896	66%	£9,056,000	£18,573,896	105%	£0	£1,800,000		2	2	2	
Mercury Rising Theatre	Nov-17	Construction in progress	01/03/2020	01/03/2020	0	1	£1,000,000	0%	£8,988,967	£2,000,000	-78%	£1,000,000	£0	-100%	5	1	1	
Basildon Digital Technologies Campus	Pending	Approval pending	01/09/2020			1	£2,150,000	0%	£15,800,000	£15,800,000	0%	£0	£0	0%	1	1	1	
Colchester Institute training centre (Groundworks and scaffolding)	Pending	Approval pending	01/01/2020			1	£100,000	0%	£250,000	£250,000	0%	£0	£0	0%	1	1	1	
USP College Centre of Excellence for Digital Technologies and Immersive Learning , Benfleet	Pending	Approval pending	TBC			1	£900,000	0%	TBC	ТВС	0%	£0	£0	0%	1	1	1	
Flightpath Phase 2	Pending	Approval pending	30/09/2020			1	£1,421,500	0%	£2,843,000	£2,843,000	0%	£0	£0	0%	1	1	1	
Kent																		
I3 Innovation Project (formerly referred to as the Kent and Medway Growth Hub)	Nov-15	Project in progress	01/03/2021	01/03/2021	0	2	£6,000,000	71%	£15,000,000	£15,000,000	0%	£43,000	£941,000	2088%	1	1	2	
Tonbridge Town Centre Regeneration	Mar-15	LGF project delivered	31/03/2017	30/04/2017	0	1	£2,631,269	100%	£2,650,000	£2,931,000	11%	£0	£0	0%	1	1	1	
Sittingbourne Town Centre Regeneration	Nov-15	Construction in progress	01/09/2016	01/01/2020	40	5	£2,500,000	100%	£44,331,000	TBC		£0	£0	0%	1	3	3	
M20 junction 4 Eastern Overbridge	Mar-15	LGF project delivered	31/03/2015	28/02/2017	22	1	£2,200,000	100%	£4,435,000	£6,195,000	40%	£0	£0	0%	1	1	1	
Tunbridge Wells junction improvement package	Jun-15 and Sep-17	Construction in progress	01/09/2019	TBC		3	£1,800,000	64%	£2,050,000	£1,966,000	-4%	£959,000	£314,000	-67%	4	2	3	
Kent Thameside LSTF	Mar-15	Construction in progress	31/03/2021	31/03/2021	0	3	£4,500,000	78%	£5,584,000	£8,272,000	48%	£348,000	£252,000	-28%	2	1	2	
Maidstone Gyratory Bypass	Mar-15	LGF project delivered	01/02/2017	01/12/2016	0	1	£4,600,000	100%	£5,700,000	£5,740,000	1%	£0	£0	0%	1	1	1	
Kent Strategic Congestion Management programme	Mar-15, Apr-16, Feb-17 and Feb-18	Construction in progress	31/03/2021	31/03/2021	0	2	£4,800,000	50%	£4,800,000	£5,024,000	5%	£766,000	£236,000	-69%	4	2	3	
Middle Deal transport improvements	Feb-16	Design in progress	01/12/2016	31/03/2020	39	5	£800,000	100%	£1,800,000	£1,550,000	-14%	£0	£0	0%	1	3	3	
Kent Rights of Way improvement plan	Mar-15	Construction in progress	31/03/2021	TBC		3	£1,000,000	56%	£1,200,000	£1,288,000	7%	£213,000	£177,000	-17%	2	1	3	
Kent Sustainable Interventions Programme	Mar-15, Apr-16, Feb-17 and Feb-18	Construction in progress	31/03/2021	31/03/2021	0	3	£2,727,586	54%	£3,000,000	£2,915,000	-3%	£563,000	£394,000	-30%	2	1	2	
West Kent LSTF	Apr-16	Construction in progress	31/03/2021	31/03/2021	0	3	£4,900,000	78%	£9,060,000	£9,135,000	1%	£1,159,000	£1,389,000	20%	1	3	3	
Folkestone Seafront: onsite infrastructure	Mar-15	LGF project delivered	30/09/2015	31/03/2016	6	1	£541,145	100%	£500,000	£691,000	38%	£0	£0	0%	1	1	1	
A28 Chart Road	Nov-15	Design in progress	01/03/2020	TBC		5	£10,200,000	27%	£32,799,223	£32,800,000	0%	£3,238,000	£0	-100%	5	4	5	
Maidstone Integrated Transport	Nov-15 and Jun-18	Design in progress	01/02/2020	01/09/2020	7	4	£8,900,000	23%	£13,900,000	£10,550,000	-24%	£2,371,000	£668,000	-72%	5	3	4	
A28 Sturry Link Road	Jun-16	Design in progress	01/10/2021	01/10/2020		5	£5,900,000	18%	£28,500,000	£29,600,000	4%	£1,047,000	£285,000	-73%	5	5	5	
Rathmore Road A28 Sturry Road Integrated Transport	Nov-15	LGF project delivered Design in progress	01/11/2017 01/10/2016	01/01/2018 TBC	2	1	£4,200,000 £300,000	100% 28%	£9,200,000 £550,000	£9,500,000 £700,000	3% 27%	£0	£0 £0	0%	5	3	<u>1</u>	
Package Maidstone Sustainable Access to Employment	Nov-15	LGF project delivered	01/03/2016	01/06/2017	15	1	£2,000,000	100%	£3,000,000	£2,625,000	-13%	£0	£0	0%	1	1	1	
Ashford Spurs	Sep-16 and May-17	Construction in progress	01/04/2018	01/04/2020	24	4	£7,896,830	73%	£10,497,490	£8,597,000	-18%	£3,595,000	£1,414,000	-61%	4	3	4	
Thanet Parkway	Apr-19	Design in progress	01/12/2021	TBC		4	£14,000,000	0%	£27,650,000	£27,650,000	0%	£1.000.000	£0	-100%	5	3	4	
Dover Western Docks revival	Feb-17	LGF project delivered	01/02/2017	01/04/2017	2	1	£5,000,000	100%	£5,100,000	£15,000,000	194%	£0	£0	0%	1	1	1	
Folkestone Seafront (non-transport)	Feb-16	LGF project delivered	31/12/2027	31/03/2018	0	1	£5,000,000	100%	£337,000,000	£49,192,000	-85%	£0	£0	0%	1	1	1	
A226 London Road/B255 St Clements Way	Nov-16	Construction in progress	01/03/2020	31/05/2019		1	£4,200,000	100%	£6,900,000	£6,903,000	0%	£2,104,000	£2,638,338	25%	1	1	1	
Coastal Communities Housing Intervention (Thanet)	Feb-16	Construction in progress	31/03/2021	31/03/2021	0	3	£666,667	86%	£1,529,075	£1,531,000	0%	£604,000	£511,000	-15%	3	2	3	
Dartford Town Centre Transformation	Apr-18	Design in progress	31/03/2021	31/03/2021	0	4	£4,300,000	12%	£12,000,000	£13,340,000	11%	£2,250,000	£522,000	-77%	5	3	4	

				Financial				LGF spend								
Accountability Board approval	Delivery Status	Expected completion date (as stated in Business Case)	Updated expected completion date	Months delay incurred	Deliverability RAG rating	LGF allocation	LGF spend to date (%) Up to end of 2018/19 Q4	Original total project cost	Updated total project cost	% change	LGF planned spend	LGF updated forecast*	% slippage	Financials RAG rating	Reputational risk	Overall
Sep-17	LGF project delivered	01/12/2019	01/03/2019	0	2	£1,264,930	100%	£1,804,930	£1,805,000	0%	£869,000	£966,006	11%	1	1	2
Sep-17	Construction in progress	31/08/2020	30/09/2020	0	1	£6,120,000	100%	£20,502,000	£21,000,000	2%	£2,167,000	£4,167,228	92%	1	1	1
Sep-18	Design in progress	01/07/2023	01/07/2023	0	4	£4,636,000	21%	TBC	£24,691,000		£0	£983,000	0%	4	5	5
Nov-17	Design in progress	31/03/2020	28/02/2020	0	1	£1,903,170	2%	£4,299,200	£3,898,000	-9%	£1,016,000	£39,800	-96%	5	1	3
Mar-15	Design in progress	31/12/2020	01/03/2022	14	4	£11,100,000	13%	£18,697,000	£11,564,000	-38%	£2,155,000	£393,000	-82%	5	2	4
Mar-15	Construction in progress	30/06/2018	01/10/2019	15	4	£8,800,000	49%	£12,750,000	£10,070,000	-21%	£6,085,000	£1,384,000	-77%	4	2	3
Mar-15	Construction in progress	31/07/2017	01/10/2019	26	5	£4,200,000	82%	£4,900,000	£5,129,000	5%	£1,303,000	£747,000	-43%	2	1	3
Mar-15	LGF project delivered	31/03/2018	31/03/2019	12	2	£2,500,000	100%	£2,900,000	£2,800,000	-3%	£203,076	£203,076	0%	1	1	2
Mar-15	Design in progress	31/03/2018	31/03/2020	24	5	£2,000,000	30%	£2,000,000	£2,094,000	5%	£462,000	£87,712	-81%	5	3	5
Jun-16	Design in progress	31/03/2018	31/03/2020	24	4	£4,400,000	14%	£4,400,000	£4,400,000	0%	£3,648,000	£260,000	-93%	5	2	4
Feb-19	Design in progress	31/12/2020	31/12/2020	0	2	£3,700,000	3%	£48,900,000	£48,670,000	0%	£520,000	£99,000	-81%	5	2	3
Feb-18	Construction in progress	30/04/2019	01/06/2019	1	1	£3,500,000	100%	£92,000,000	£92,000,000	0%	£2,378,305	£2,378,305	0%	1	1	1
Pending	Approval pending	31/12/2020			2	£1,518,500	0%	£82,852,000	£82,852,000	0%	£0	£0	0%	1	1	1
2015	LGF project delivered	31/12/2016	01/03/2017	2	1	£720,000	100%	£4,562,000	£7,092,000	55%	£0	£0	0%	1	1	1
Feb-18	Design in progress	01/09/2021	01/09/2021	0	1	£6,000,000	8%	£17,298,000	£17,298,000	0%	£500,000	£471,000	-6%	1	1	1
Mar-15	LGF project delivered	01/08/2016	01/03/2017	7	1	£1,000,000	100%	£1,000,000	£1,000,000	0%	£0	£0	0%	1	1	1
Jun-16	Construction in progress	19/05/2017	31/05/2019	24	4	£4,300,000	100%	£7,150,000	£5,700,000	-20%	£0	£0	0%	1	3	3
Nov-18 and Feb-19	Design in progress	31/03/2021	31/03/2021	0	1	£4,300,000	9%	£5,229,000	£5,020,000	-4%	£4,300,000	£369,000	-91%	5	1	3
Sep-16, Nov-18 and Feb-19	Design in progress	31/03/2021	31/03/2021	0	2	£8,000,000	18%	£8,000,000	£8,000,000	0%	£1,000,000	£427,000	-57%	3	1	2
Jun-16, Sep-17 and Feb-19	Construction in progress	31/03/2021	31/03/2021	0	2	£7,000,000	43%	£7,600,000	£7,000,000	-8%	£2,482,000	£1,150,000	-54%	3	2	3
Feb-16, Sep-17 and Sep-18	Construction in progress	31/03/2021	30/09/2021	5	3	£23,090,000	38%	£31,090,000	£31,070,000	0%	£14,591,000	£4,303,000	-71%	4	2	3
Mar-15	Construction in progress	31/03/2016	31/03/2020	48	5	£1,000,000	88%	£1,000,000	£1,243,000	24%	£285,000	£159,572	-44%	3	2	4
Apr-16	LGF project delivered	31/03/2019	31/03/2019	0	1	£5,000,000	100%	£6,000,000	£6,000,000	0%	£2,520,000	£2,519,929	0%	1	1	1
Feb-17	Design in progress	31/12/2018	30/09/2020	20	4	£7,500,000	64%	£12,050,000	£15,090,000	25%	£5,245,000	£2,513,745	-52%	4	3	4
Feb-17	Construction in progress	31/12/2019	31/12/2020	12	2	£5,000,000	100%	£5,000,000	£5,000,000	0%	£2,292,000	£2,291,581	0%	1	1	2
Jun-16	Design in progress	01/09/2027	01/01/2030	28	4	£5,000,000	37%	£122,000,000	£122,000,000	0%	£3,306,000	£196,037	-94%	5	1	3
Feb-19	Design in progress	01/07/2022	01/02/2023	7	3	£10,840,274	0%	£27,436,981	£27,440,000	0%	£0	£0	0%	1	2	2
Apr-17	Construction in progress	31/12/2019	31/12/2020	12	2	£66,057,600	38%	£78,900,000	£73,867,000	-6%	£30,154,000	£11,507,225	-62%	4	1	3
	, , , , , , , , ,															
Mar-15	LGF project delivered	31/03/2017	31/03/2018	12	1	£21,974,561	100%	TBC	TBC		£0	£0	0%	1	1	1
Feb-17	Construction in progress	31/09/2020	31/09/2020	0	1	£19,700,000	100%	£104,400,000	£104,400,000	0%	£0	£0	0%	1	1	1
5	Sep-17 Sep-17 Sep-17 Sep-17 Sep-17 Sep-17 Sep-18 Nov-17 Mar-15 Mar-15 Mar-15 Mar-15 Mar-15 Jun-16 Feb-19 Feb-18 Pending 2015 Feb-18 Mar-15 Jun-16 Nov-18 and Feb-19 Gep-16, Nov-18 and Feb-19 Gep-16, Sep-17 and Sep-17 and Sep-18 Mar-15 Apr-16 Feb-17 Feb-17 Jun-16 Feb-17 Jun-16 Feb-19 Apr-17	Sep-17 LGF project delivered Sep-18 Design in progress Nov-17 Design in progress Nov-17 Design in progress Mar-15 Construction in progress Mar-15 LGF project delivered Mar-15 Design in progress Mar-15 Construction in progress Mar-15 LGF project delivered Mar-15 Design in progress Jun-16 Design in progress Feb-19 Design in progress Pending Approval pending 2015 LGF project delivered Feb-18 Design in progress Mar-15 LGF project delivered Feb-18 Design in progress Mar-15 LGF project delivered Feb-19 Design in progress Mar-15 LGF project delivered Jun-16 Construction in progress Mar-15 LGF project delivered Jun-16 Construction in progress Nov-18 and Feb-19 Feb-19 Design in progress Construction in progress Mar-15 Construction in progress Mar-15 Construction in progress Mar-15 Construction in progress Mar-15 LGF project delivered Feb-17 Design in progress Feb-17 Construction in progress Feb-19 Design in progress Feb-19 Design in progress Feb-19 Design in progress Mar-15 LGF project delivered Feb-17 Construction in progress Feb-19 Design in progress Feb-19 Design in progress Mar-15 LGF project delivered	Accountability Polivery Status Sep-17 LGF project delivered Sep-17 Design in progress Mar-15 Design in progress Mar-16 Design in progress Mar-17 Design in progress Mar-18 Design in progress Mar-19 Mar-19 Design in progress Mar	Accountability Board approval Delivery Status Business Case) Sep-17 LGF project delivered Sep-17 Construction in progress O1/07/2023 Nov-17 Design in progress O1/07/2023 Mar-15 Construction in progress Mar-15 Construction in progress Mar-15 Design in progress Mar-16 Design in progress Mar-17 Design in progress Mar-18 Design in progress Mar-19 Construction in progress Mar-19 Design in progress Mar-19 Construction in progress Mar-19 Design in progress Mar-19 Construction in progress Mar-19 Construction in progress Mar-19 Design in progress Mar-19 Design in progress Mar-19 Design in progress Mar-19 Design in progress Mar-19 Construction in progress Mar-19 Design in progress Mar-19 Design in progress	Expected completion date (as stated in Business Case) Completion date (as part of the property	Expected completion date (as stated in Business Case) Completion date (as stated in Gardina) Completion date (as	Expected completion date (as stated in Business Case) Delivery Status Delivery	Expected completion date C	Completion date completion date (as stated in Spent to Gright (as stated in Spent to Gright)	Expected completion date (as stated in suinsex Case) Completion	Control Cont	Expected Construction Construc	Completion date Completion Completion date Completion date Completion date Completion Completion date Completion Comple	Countability Coun	Accountability Delivery Status Sepi-12 Confidence (se stated in Updated expected Months delay completion date (ses stated in Updated expected Months delay completion date (ses stated in Updated expected Months delay completion date (ses stated in Updated expected Months delay completion date (sepi-12 Confidence date) Sepi-12 Confidence (sepi-12 Confidence date) Sepi-12 Confidence (sepi-12 Confidence date) Sepi-13 (sepi-12 Confidence date) Sepi-13 (sepi-12 Confidence date) Sepi-14 Confidence (sepi-12 Confidence date) Sepi-14 Confidence (sepi-12 Confidence date) Sepi-14 Confidence (sepi-12 Confidence date) Sepi-15 (sepi-12 Confidence date) Sepi-15 (sepi-12 Confidence date) Sepi-16 Design in progress 01/07/2023 01/07/2023 0 0 1 1 65;000.00 10% (28,000.00 0 0 % (28	Completion date Completion