Deliverability and Risk

		Risk & Deliverability Assessment												Overall Risk Assessment						
		Planning Risk Complexity /									Overall KISK ASSESSMENT									
Project Number	Project Name	Promoter	Public & Stakeholder Acceptability - Assessment	Comment	Feasibility - Assessment	Comment	(securing of powers & consents) - Assessment	Comment	Cost Risk / Affordability / Funding - Assessment	Comment	VfM Risk - Assessment	Comment	Dependence / Flexibility of Scheme - Assessment	Comment	Showstopper Risk	Comment	Programme risk	Comment		
LGFSE1	Skills Capital Programme	Centrally held	L		L		L		L		L		L		L	Being implemented	L			
LGFSE2	Newhaven Flood Defences	East Sussex	L		L		L		L		L		L		L	Being implemented	М	Slippage from 15/16 to 16/17, but should be able to spend within 16/17.		
LGFSE3	· ·	Kent	L		L		L		М	Loan agreements being finalised	L		L		L	To be implemented 16/17	М	Slippage from 15/16 to 16/17, but should be able to spend within 16/17.		
LGFSE4	Colchester Broadband Infrastructure	Essex													n/a	Complete	n/a	Complete		
LGFSE5	Southend Growth Hub	Southend	М	Delay due to Clean Air Act	L		L		L		L		L		L	Being implemented	М	Slippage from 15/16 to 16/17, but should be able to spend within 16/17. LGF exchange between Southend and Essex for ~£0.5m		
LGFSE6	Tonbridge Town Centre Regeneration	Kent	L		L		L		L		L		L		L	Being implemented	м	Slippage from 15/16 to 16/17, but should be able to spend within 16/17.		
LGFSE7	Sittingbourne Town Centre Regeneration	Kent	L		L		L		L		L		L		L	Being implemented	М	Slippage from 15/16 to 16/17. Spend up to and including Q4 16/17 so delay would push spend to 17/18.		
LGFSE8		Kent	L		L		L		L		L		L		L	Being implemented	м	Slippage from 15/16 to 16/17, but should be able to spend within 16/17.		
LGFSE9	A26 London Rd/ Speldhurst Rd/ Yew Tree Rd, Tun Wells	Kent	L		L		L		L		L		L		L	Being implemented	м	Slippage from 15/16 to 16/17, but should be able to spend within 16/17.		
LGFSE10		Kent	L		L		L		L		L		L		L	Being implemented	м	Slippage from 15/16 to 16/17, but should be able to spend within 16/17.		
LGFSE11	Maidstone Gyratory Bypass	Kent	L		L		L		L		L		L		L	Being implemented	L			
LGFSE12	Kent Strategic Congestion Management programme	Kent	L		L		L		L		м	As BCs provided by year, ITE unable to confirm VfM	L		L	Being implemented	L			
LGFSE13	North Deal transport improvements	Kent	L		L		L		L		L		L		L	Business case not ready for spending in 15/16 - moving back to 16/17 start	М	Business case not ready for spending in 15/16 - moving back to 16/17 start.		
LGFSE14	Kent Rights of Way improvement plan	Kent	L		L		L		L		М	As BCs provided by year, ITE unable to confirm VfM	L		L	Being implemented	L			
LGFSE15	Kent Sustainable Interventions programme	Kent	М	Risk around consultation (cycle elements)	L		L		L		М	As BCs provided by year, ITE unable to confirm VfM	L		L	Being implemented	М	Slippage from 15/16 to 16/17, but should be able to spend within 16/17.		
LGFSE16		Kent	L		L		L		L		М	As BCs provided by year, ITE unable to confirm VfM	L		L	Being implemented	L			
LGFSE17	engineering works	Kent	L		L		L		L		L		L		L	Being implemented	L			
LGFSE18	Journey time and Network Improvements	Medway	L		L		L		L		L		L		L	Being implemented	L			
LGFSE19	Enhancements	Medway	L		L		L		L		L		L		L	Being implemented	L			
LGFSE20	Realm Package	Medway	L		L		L		L		L		L		L	Being implemented	L			
LGFSE21	Medway Cycling Action Plan Medway City Estate Connectivity Improvement	Medway	L		L		L		L		L		L		L	Being implemented	L			
LGFSE22	Measures	Medway	L		L		L		L		L		L		L	Being implemented	L	Some programme risk related to consultation, but		
LGFSE23	Transport Corridor	East Sussex	М	Risk around consultation	L		L		L	tbc, but should be scalable	L	VfM uncertain, but probably good VfM	L		L	To be implemented 16/17	L	planned implementation in 17/18 provides scope to manage programme.		
LGFSE24	Eastbourne and South Wealden Walking and Cycling LSTF package	East Sussex	L		L		L		L		L		L		L	Being implemented	L			
LGFSE25	Colchester LSTF	Essex	М	Risk around consultation (cycle elements)	L		L		L		L		L		L	Being implemented	м	Slippage from 15/16 to 16/17, but should be able to spend within 16/17.		
LGFSE26	Colchester Integrated Transport Package	Essex	М	Risk around consultation	L		L		L	tbc, but should be scalable	L		L		L	Being implemented	М	Spend deferred to 17/18, so programme risk should be mitigated through longer scheme development phase		
LGFSE27	Colchester Town Centre	Essex	М	Delay caused by consultation	L		L		L		L		L		L	Some risk around scheme element (Lexden Rd).	М	Slippage from 15/16 to 16/17, but should be able t spend within 16/17.		
LGFSE28	TGSE LSTF - Essex	Essex	L		ι		L		М	RTI element may be deemed to be revenue rather than capital (hence not eligible for LGF)	L		ι		L	Being implemented	М	Slippage from 15/16 to 16/17, but should be able to spend within 16/17.		
	TGSE LSTF - Southend	Southend	L		L		L		L		L		L		L	Being implemented	L			
LGFSE30	TGSE LSTF - Thurrock	Thurrock	L		1		1		1		1		1		L	Being implemented	L			

Project Number	Project Name	Promoter	Public & Stakeholder Acceptability - Assessment	Comment	Feasibility - Assessment	Comment	Planning Risk (securing of powers & consents) - Assessment	Comment	Cost Risk / Affordability / Funding - Assessment	Comment	VfM Risk - Assessment	Comment	Complexity / Dependence / Flexibility of Scheme - Assessment	Comment	Showstopper Risk	Comment	Programme risk	Comment
	A414 Pinch Point Package: A414 First Avenue & Cambridge Rd junction	Essex	L		L		L		L		L		М	Delay caused by issues with contractors	L	Being implemented	М	Slippage from 15/16 to 16/17, but should be at spend within 16/17.
	A414 Maldon to Chelmsford RBS Chelmsford Station / Station Square / Mill Yard	Essex	M	Delays due to complexity	L		L		L		L		Н	Complex delivery - ECC, NR and TOC	L M	Being implemented Complex project	L M	Slippage from 15/16 to 16/17, but should be a spend within 16/17.
LGFSE34	Basildon Integrated Transport Package	Essex	L		L		L		L		L		М	Delays to forecourt works	L	Being implemented	М	Slippage from 15/16 to 16/17, but should be a spend within 16/17.
LGFSE35	Queensway Gateway Road	East Sussex	L	Consultation complete	L		м	Risk / threat of iudicial review	L		L		L		м	JR potential to delay project	М	Slippage from 15/16 and planning risk
LGFSE36	Colchester Park and Ride and Bus Priority measures	Essex													n/a	Complete	n/a	Complete
LGFSE37	A127 Fairglen Junction Improvements	Essex (retained)	М	tbc	L		М	tbc	м	Some cost uncertainty	М	VfM uncertain	L	tbc	L	tbc - but unlikely to be showstopper	М	DfT / HE processes and planning (tbc) present programme risks
LGFSE38	A127 Capacity Enhancements Road Safety and Network Resilience (ECC)	Essex (retained)	L		L		L		L	,	L		L		L	Being implemented	L	
LGFSE39	A127 Kent Elms Corner	Southend (retained)	м	tbc	L		м	tbc	М	Some cost uncertainty	М	VfM uncertain	L	tbc	L	tbc - but unlikely to be showstopper	L	tbc - but unlikely to be showstopper risks
LGFSE40	A127 The Bell	Southend (retained)	М	tbc	L		М	tbc	М	Some cost uncertainty	М	VfM uncertain	L	tbc	L	tbc - but unlikely to be showstopper	L	tbc - but unlikely to be showstopper risks
LGFSE41	A127 Essential Bridge and Highway Maintenance -	Southend (retained)	М	tbc	L		м	tbc	м	Some cost uncertainty	М	VfM uncertain	L	tbc	L	tbc - but unlikely to be showstopper	L	tbc - but unlikely to be showstopper risks
LGFSE42	A28 Chart Road	Kent	L		L		L		L	uncertainty	L		L		L	Brought forward from 16/17 for 15/16 start	L	Slippage from spend identified in 15/16 but, as scheme brought forward, not perceived to be for 16/17
LGFSE43	Maidstone Integrated Transport	Kent	L		L		L		L		L		L		L	Brought forward from 16/17 for 15/16 start	L	Slippage from spend identified in 15/16 but, as scheme brought forward, not perceived to be for 16/17
LGFSE44	A28 Sturry Link Road	Kent	L		L		L		L		L		L		L	Business case not ready for spending in 15/16 - moving back to 16/17 start	М	Business case not ready for spending in 15/16 moving back to 16/17 start
LGFSE45	Rathmore Road	Kent	L		L		М	Land acquisition planned for 15/16, but some risk of delay to Q1 16/17	L		L		L		L	Brought forward from 16/17 for 15/16 start	М	Three quarters of spend land acquisition. Mini of slippage to 16/17
LGFSE46	A28 Sturry Rd Integrated Transport Package	Kent	L		L		L		L		L		L		L	Brought forward from 16/17 for 15/16 start	М	Approved but scheme on hold until 16/17
LGFSE47	Maidstone Sustainable Access to Employment	Kent	L		L		L		L		L		L		L	Brought forward from 16/17 for 15/16 start	L	
	Ashford Spurs	Kent	М	Subject to detail in BC	М	Project is feasible. However, should seek assurance that HS1 services would stop at Ashford if infrastructure provided.	М	Subject to detail in BC	н	EU match funding not secured. Currently a funding gap.	М	VfM uncertain	н	Mix of funding parties, NR delivery, and HS1 operator.	н	Currently HS1 operator has stated that service only guaranteed if delivered by 2018. Therefore programme risk effectively translates into showstopper risk.	н	Funding issues to be resolved.
LGFSE49	Swallow Business Park, Hailsham (A22/A27 Growth Corridor)	East Sussex	L		L		L		L		L		L		L		L	
LGFSE50	Sovereign Harbour (aka Site Infrastructure Investment)	East Sussex	L		L		L		L		L		L		L		L	
LGFSE51	North Bexhill Access Road and Bexhill Enterprise Park	East Sussex	L	Consultation complete	L		М	Risk / threat of judicial review	L		L		L		L		М	Planning risk
	Thanet Parkway	Kent	М	Subject to detail in BC. Require positive support of potential operator and/or DT Rail (as franchisee)	L	Project is feasible		Subject to detail in BC	н	Latest cost estimate is significantly above £10m LGF allocation, so currently a funding gap exists. Further design/cost work on-going.	м	VfM uncertain	М	tbc	н	Current funding gap, and VfM uncertain.	н	Key risk issues currently unresolved - implicati for programme.
tbc	Hastings and Bexhill junction capacity improvements package	East Sussex	L	Within highway	L		L		L	tbc, but should be scalable	L	VfM uncertain, but probably good VfM	L		L		L	
	Hastings and Bexhill LSTF walking and cycling package	East Sussex	М	Risk around consultation	L		L		L	tbc, but should be scalable	L	VfM uncertain, but probably good VfM	L		L		М	Consultation > potential delay risk. All planne expenditure for Q4 16/17, so delay would imp on spend in year.
	Eastbourne town centre LSTF access & improvement package	East Sussex	м	Risk around consultation	L		L		L		L		L		L		М	Consultation > potential delay risk. Includes planned expenditure for Q4 16/17, so delay v impact on spend in year.
	Southend Central Area Action Plan (SCAAP) - Transport Package	Southend	м		L		М	Subject to detail in BC	L	tbc, but should be scalable	L	VfM uncertain, but probably good VfM	М	tbc	L		L	Low risk for 16/17, subject to AB in June
tbc	Thurrock Cycle Network	Thurrock	М		L		L	Subject to detail in BC	L	tbc, but should be scalable	L	VfM uncertain, but probably good VfM	L		L		М	Consultation > delay risk
tbc	London Gateway/Stanford le Hope	Thurrock	М	Subject to detail in BC	L		L		М	Risk linked to complexity	М	VfM uncertain	L/M	Low for Phase 1. M for Phase 2 (Station refurb)	L		М	Phase 1 planning on spending in Q4 of 16/17 programme. Phase 2 more complex and grea inherent risk.

			Public &				Planning Risk		Cost Risk /				Complexity /					
Project Number	Project Name	Promoter	Stakeholder Acceptability - Assessment	Comment	Feasibility - Assessment	Comment	(securing of powers & consents) -	Comment	Affordability / Funding - Assessment	Comment	VfM Risk - Assessment	Comment	Dependence / Flexibility of Scheme -	Comment	Showstopper Risk	Comment	Programme risk	Comment
	A133 Colchester to Clacton	Essex		Marite Land			Assessment					VfM uncertain	Assessment					
tbc tbc		Essex	1	Within highway Within highway	L L		L L		L		L L	VfM uncertain	L		L		L	
tbc		Thurrock (retained)	н	Likely to be contentious		tbc	м	Subject to detail in BC	М	Large-scale project with risk of cost over-run	м	VfM uncertain	м	VfM uncertain.	М	Approval process for drawing down funds	М	Consultation > delay risk
tbc	Purfleet Centre	Thurrock	L	Subject to detail in BC	L		L	Subject to detail in BC	L	Subject to detail in BC	М	VfM uncertain	М	tbc	L		М	LGF to fund land acquisition in 16/17
tbc	Southend and Rochford Joint Area Action Plan (Essex project)	Essex	М		М		М	Planning consent to implement the wider scheme has yet to be secured?	L		М	VfM uncertain	М	tbc	м	Management risk	М	Management potentially complex between Essex/Southend
tbc	Dover Western Dock Revival	Kent	ι	Developer led, within developer land.	ι	tbc	ι	tbc	н	Funding eligibility uncertain, as question whether scheme delivers net additionality (or would have been delivered anyway). Port of Dover has submitted OBC to developer. DfT is reviewing.	М	VfM uncertain	ι		н	Funding elligibility risk	н	Planned to spend in 2016/17, but additionality issue unresolved.
tbc	Westhanger Lorry Park	Kent	М	tbc	М	tbc	м	tbc	М	tbc	М	tbc	М	tbc	н	Project under review as DfT is separately looking at larger lorry park options in response to 'Stack'. KCC LGF funded project may get re- defined to deal with inappropriate lorry parking.	н	Under review
tbc	Rochester Airport	Medway	М	Planning decision challenged and under judicial review.	ι	tbc	н	Planning granted in 2015 but under judicial review. Going back to planning committee in April 2016. Also has to be permitted by Tonbridge & Malling (subsequent to Medway)	М	tbc	М	VfM uncertain	М	tbc	М	Planning issues	М	Planning issues > uncertainty about ability to spend in 16/17
tbc	Folkestone Seafront (non-transport)	Kent	L		L		L		L		L		L		L		М	tbc - review profile of spend in 16/17
tbc	Chelmsford City Growth Area Scheme	Essex	м	tbc	L	tbc	L	tbc - but expect to be within highway	L	tbc, but should be scalable	L	VfM uncertain, but probably good VfM	L	tbc	L		м	Consultation > delay risk
tbc	Chelmsford Flood Alleviation Scheme	Essex	М	tbc	М	tbc	м	tbc	м	tbc	М	tbc	М	tbc	L		м	tbc - need to understand risk and cause of recent delay better.
tbc	Housing Regeneration Project (Coastal Group)	Centrally held	М	tbc	M	tbc	M	tbc	М	tbc	М	tbc	M	tbc	М	tbc	М	tbc
tbc		Essex	М	tbc		tbc	М	tbc	н	Complex rail project		VfM uncertain		Complex delivery - ECC, NR and Developer (MOU signed between parties).	М	Complex. Delay could also mean implementation post-LGF programme period.	н	Complex rail project
tbc	M20 Junction 10a	Centrally held	м	Road capacity and development proposal may face opposition.	L	tbc	м	Subject to detail in BC	М	HCA centrally held funding (part of LGF). Issue of whether developer contributions can be secured to fund / finance the HCA contribution. Resolution pending.	М	VfM uncertain	М	Funding via HCA to Ashford. HE and Developer involvement. However, funding and delivery route agreed.	м	Subject to HCA funding issue	М	Subject to HCA funding issue
tbc	A226 London Road/B255 St Clements Way	Kent	L		L		L	Within highway boundary	L	tbc, but should be scalable	М	VfM uncertain	L		L		L	Could be advanced to 16/17
tbc	A22/A27 junction improvement package	East Sussex	L	tbc	L	tbc	L	tbc	L	tbc	L	tbc	L	tbc	L	tbc	L	tbc

END