ID	Impact	Likelihood	Description	Status/Mitigating Action(s)	Owner
1	High	Low	Risk of the project not receiving approval by EU Interreg when bid modification submitted and discontinuing of LECSEA as no UK investment proposed	Current programme approved and in progress, following review the Joint Secretariat requested that a UK partner must put forward a capital investment. As such all 3 UK partners are putting forward and investment and a new UK partner also joining the project. As such if approval for ECC investment proposal not successful the risk is mitigated as other partners proposing investments and project will continue as a result with ECC delivering the already approved revenue works. No impact on ECC capital programme as projects will not have been delivered until funding approved	ECC & Team
2	High	Low	The buildings are to be 'community assets' (libraries, schools, outdoor centres, country parks etc.) therefore these are busy during weekday working hours.	The project delivery team would closely co-ordinate with the current Facilities Managers. The installation work	ECC & Team
3	High	Low	ECC is currently going through a consultation process in commercialising its public estate.	It will be ensured that none of the buildings selected for	ECC & Team
4	High	Low	The possibility that energy reduction is not realised.	Energy reduction will be monitored and supported with evidence, not only to satisfy the funding (EPC before and after works) but also through internal monitoring of energy bills. Energy reductions are not being projected at this early stage and it will be possible to assign confidence once the individual sites and projects are established	ECC & Team
	Low	Low	The affect of the UK's exit of the European Union	The UK government has guaranteed that UK organisations will continue to receive funding over a	ECC & Team
	High	Low	COVID – 19 on project delivery and proposed works	All proposed maintenance works will be closely monitored for the deliver impacts of the current COVID-19 crisis. All works currently being delivered are carried out by Mitie following agreed methods in line with government social distancing guidelines.	ECC, Team & Mitie
	High	Low	Project cost overruns	60% reimbursable by grant up to a 10% gap	ECC & Team

Type of Cost	Description
Staff	Already budgeted for ECC staff within Commercial Development team
Office & Admin	Overheads calculated as 15% of staff costs
	Travel costs for staff attending compulsory
Travel & accomodation	partnership meetings and local events
External experts & services	Feasibility studies, detailed design, consultancy fees
	Danbury GM system and grid connection/upgrades
Capital investment	EE measures at community asset in LEC
	development community (Capital maintenance programme match - options in app 3)
Total	

Intervention rates

40% 60%

FCC	Public Match	EU Grant	1 EUR = 0.889 (2020 Q4)	Additions from original application
LCC	Fublic Water	LOGIAIIL	(2020 Q4)	Original application
	189,802.39 €		£168,734.33	£28,285.73
		28,470.36 €	£25,310.15	£4,242.86
		10,000.00€	£8,890.00	£12.24
		202,697.48 €	£180,198.06	£248.13
				2215 222 22
		##########	£215,000.00	£215,000.00
				£117,566.80
€	132,246.11		£117,566.80	
€	322,048.51	##########	£715,699.33	£365,355.75

Notes

Addition of 20% of 1 FTE from Country Parks team

due to above this increases

Due to changes in exchange rate both increased slightly

Additional capital investment and reason for FBC - delivery of large scale renew

Eligible projects listed in App 3, suitable locations and project specific to be determined alongside capital maintenance team and Mitie

Total value (

Site Bud Various sites on Capital maintenance forward plan (see app 5) White Court Primary School, Great Notley St Johns Primary School, Danbury Danbury Park Community School

Danbury Library

of match required

Gap

£ 117,566.80

Total

##########

Project	Cost (£)
getted projects on capital programme		
Various heating, roof replacement and energy efficiency		
measures on 'community asset' buildings	###	#######
300m2, replacing four expired temporary classrooms with		
permanent net zero energy buildings	£	968,000
Pipeline projects in development		
LED lighting, BMS, controls (lighting, pool, DHW), VSD for		
pool (Mitie audit completed)	£	18,200
LED lighting, BMS, controls, ASHP (Mitie audit in progress)	TBC	
LED lighting (Phase 3 LED OBC), ASHP, double glazing (Mitie		
audit in progress)	TBC	

Type of Cost	Description	ECC Public Match	EU Grant
Staff	Already budgeted for ECC staff within Commercial Development team	158,202.71 €	
Office & Admin	Overheads calculated as 15% of staff costs		23,730.41 €
Travel & accommodation	Travel costs for staff attending compulsory partnership meetings and local events		10,000.00 €
External experts & services	Feasibility studies, detailed design, consultancy fees		202,697.48 €
Total		158,202.71 €	236,427.89 €

1 EUR = 0.88778 (20 Q3))20
£140,448	3.60
£21,067	'.29
£8,877	'.76
£179,949	9.93
£350,343	.58

	Aarons Comments	Premises	Location	Service
new gas boilers, piping, underfloor heating, up and running, needs commissioning, cant do that right now - been paid, financial trackers - freehold	Are residents permanantly here? If not good community asset communities would be keen to support and keep running. Again values different (£11k to £259k). What exactly are they doing here?	Braintree Resource Centre (Diana Golding Centre)	Braintree	Essex Cares LTD
gas boiler system - ongoing, roof replacement, £250k (solar phase 2), chris bandy commercialisation - freehold	As above good potential already started - what are they doing?		Clacton on Sea	Essex Cares LTD
ongoing, £173k big system - freehold	already started - possible to still consider depending on the nature of the works? Energy savings, low carbon nature of technologies etc.	Brentwood Resource Centre (Walter Boyce)	Brentwood	Essex Cares LTD
3 storey building, 1st&second floor, panel electric open element heaters replaced with infrared, aircon units, all electric heating, 1st and second floor windows - leasehold	Community groups within youth service - engagement with young people on the agenda - justifiable if not restricted site? What works are happening on site?	Southernhay Youth Centre	Basildon	Youth Service
radiators, pipework and boilers, nearly finished - freehold	What exactly being delivered?	Colchester Town House	Colchester	Youth Service
not going ahead - temp heaters in there - shenfield, hadleigh, - freehold	What is being installed?	Hadleigh Library	Hadleigh	Library Service

on hold - extend the building 12 windows, no more money spent until know extent of building works - freehold windows, out to tender, garden centre and café, bring people in - freehold (large site property)	any further works potential? any further works potential?	Willowbrook Family Centre Roundwood Garden Centre	Basildon Braintree	Family Centre Essex Cares Ltd
children centre, family centre, ECL, Essex Cares, large building, change guttering and facias, may not be capital - approx £40- 50k - Freehold	Solar pv potential? Included in cost and estimate?	Tyrells Centre	Benfleet	Multi Centre
Out to tender - wooden sg - freehold	any further works potential?	Marylands & Shurblands	Colchester	Essex Cares Ltd
same as above but family centre, larger building old victorian school - back mid may - freehold	any further works potential?	Clacton Family Centre		Family Centre
freehold - windows, out to tender - small library, 8-10 windows	any further works potential?		Earls Colne	Library service
out to tender w/c 04/05 - 20 windows replacing (dangerous) - 2020/21 - freehold	any further works potential?	Chelmsford ACL	Chelmsford	Adult Community Learning
Started, AHU heating, small system, not sure if free/leasehold, on site, gas fired AHU	What exactly being delivered? Less costly (£80k to £31k) why? Energy savings?	Ingatestone Library	Ingatestone	Library service
Approved - Leasehold, 04/05 pre-start meeting gas boiler replacement	Whats being delivered?		Thundersley	Essex Cares
Just lifts - not option - leasehold	Just lift? Any other works in pipeline?	Colchester Library	Colchester	Library service

out to tender, big flat roof, PV salix potential, shading issue potentially (looked at by Dipo) - freehold	PV?	Highfields Wellbeing Centre	Chelmsford	Essex Cares Ltd
Leasehold - wind turbine (broke and been removed), pv, solar, reedbeds, heating and hot water (AHU), cant maintain hot water, regenerating all systems with ASHP - Design approved - Tim Banks, end of may design update	is this solar thermal/wind turbine/ASHP works?	Great Notley Country Park	Braintree	Country Park
Boilers - on hold, potential ASHP, future use under question	What type?	Harwich ACL - Old Headmasters House	Harwich	ACL
hardwood single glazed windows - revenue paint job - not urgent	further works?	Ongar Library	Ongar	Library service
to look at, to be designed for scope - condition surveys can influence this. Working at present	what type?	Laindon Library	Laindon	Library service
Roofing wont go for 2 years not likely to go ahead. No leaks or bubbling - listed	further works?	Billericay Library	Billericay	Library service
building attached (rotten windows) may not be able to replace	PV?	Billericay Library	Billericay	Library service
Same as laindon	What type? Which sites? Any of the above or 'community type	North Melbourne Library	Chelmsford	Library service
K controls manage all BMS in county, 10-15 sites out to tender gas fired	assets? Inclusion of BMS in any of the above identified sites?	Various	Varoius	Various
boiler piperowrk and rads - freehold	What type?	The Hermit	Breantwood	Youth Centre
going out to tender - gas fired system, first stage sign off yesterday, design and tender - ASHP - mid may before getting to site	What type?	Parkside Youth Centre		Youth Centre

Budget and carry over from 2019/20

£ 1,279,193.87

		£ 1,279,193.87		,	
Budget Allocation	Comments - Core review meeting		Initial Budget	DDS	
	Heating boiler schemes - end of useful life and so				
	improvement / lifecycle replacement	ĺ			
	Task Order Signed by EPF 27/06/2019				
	Scope being reviewed before design tender – possible				
	batch issue				
	PO issued to Globe for design 18/7/19				
	15/08 – Additional scope of design added to Globe				
Carry	order, designs due back W/C 19/08 before issuing for		44 770 00		
Forward	tender	£	11,778.00		
	Heating boiler schemes - end of useful life and so				
	improvement / lifecycle replacement	İ			
	Task Order Signed by EPF				
	Has been sent to designer awaiting costs				
	PO issued to Concertus for design 18/7/19				
Carry	15/08 – Design due back 18/08 before issuing for				
Forward	tender	£	5,299.00		
	Heating system replacement as beyond economical	 			
	repair - replaced to improve energy efficiency.				
	Task order signed by EPF				
	Batched tender TBC				
	15/08 – Design due back 18/08 before issuing for				
Carry	tender				
Forward	02/04/2020 - works to continue on site	£	173,354.48		
	Condition report issues - inc. windows and heating to	†			
	1st & 2nd floor				
	Task order signed 13/06/2019	ĺ			
	Scoping meeting arranged for 28/06/2019 - awaiting				
	confirmation of design drawings / spec.				
	05/08/2019 - design / drawings expected back end of				
	Aug-19				
	15/08 – Drawings due back 16/08/19				
	19/09/2019 - AS generated awaiting approval				
	06/02/2020 - final TO signed off	İ			
	11/03/2020 - heating system progressing - windows to				
Carry	be ordered				
Forward	02/04/2020 - works on hold during CV-19 issues	£	31,828.65		
	Heating - pipework and heat emitters replacement	┼╌-			
	lifecycle replacement (beyond economical repair)				
Carry	Task order signed 13/06/2019		4	0.4.10.0.10.0.5	
Forward	.	£	11,933.74	24/08/2019	
	Heating system lifecycle replacement (beyond				
	economical repair)				
	Batched tender with Chelmer Gate YC				
	On site scoping completed - PM to discuss design				
	options	ĺ			
	15/08 – CPA approved for design, To be instructed to				
Lifecycle	Globe		ТВС		
coy c.c	14/04/2020 - on hold temp htg in place	<u> </u>			

	Windows and doors lifecycle replacement (beyond			
	economical repair) - initial site visit arranged Aug-19			
Lifecycle		£	20,000.00	
	Windows and doors lifewale replacement /hovend	-	20,000.00	
	Windows and doors lifecycle replacement (beyond			
	economical repair)- initial site visit arranged Aug-19			
	Awaiting budget costs PR			i I I
Lifecycle		£	30,000.00	
	Roofing system lifecycle replacement (beyond			[
	economical repair)			
	Drone survey being undertaken September 2019			
	October 2019 - unable to undertake			
	01/11/2019 - survey costs TBC			i I I
	Early design approved			
	09/04/2020 - Works identified in report - Activity			
Lifecycle	Schedule to he developed RS to action	TBC		
	Windows and doors lifecycle replacement (beyond			
	economical repair)- site visit to be arranged	_		
Lifecycle	Awaiting budget costs PR	£	125,000.00	
	Windows and doors lifecycle replacement (beyond			
	economical repair) - initial site to be arranged			
	Awaiting budget costs PR			
Lifecycle		£	80,000.00	
	Windows and doors lifecycle replacement (beyond			
	economical repair)- initial site visit arranged Oct-19			
	leconomical repair j- mitial site visit arranged Oct-19			
Lifecycle	<u> </u>	£	20,000.00	
	Windows and doors lifecycle replacement (beyond			
	economical repair)- initial site visit arranged Oct-19			
Lifecycle		£	30,000.00	
	Heating system lifecycle replacement (beyond			
	economical repair) no spares available			
	We contacted AJR who were the winning contractor last			
	time and they've informed us that the company they			
	used for AHU price has gone out of business.			
	They're in process of sourcing alternative to give us a			
	revised price so will have to see where that comes in			
	against the competitors on original quote.			
	02/04/2020 - works on hold due to CV-19 issues			
	15/04/2020 - works off floid due to CV-19 issues			
Lifecycle	13/04/2020 - WOLKS TESUMEU QUE LO SIGIT ZOTA APTII	£	80,000.00	
	Heating system lifecycle replacement (beyond			
	economical repair) no spares available			
	09/01/2020 - design stage – design due back 2nd week			
	Feb.		400 000 0	100/00/000
Lifecycle	15/04/2020 - awaitng ECC approval	£	100,000.00	02/02/2020
	2 x passenger lift lifecycle replacement - beyond			
	economical repair.			I I I
	asset No. 111498 & 11499			
1 : f = 1	Design to be completed 19/20 - programme 20/21	TDC		
Lifecycle	Scope to be determined following survey.	TBC		

	Roofing lifecycle replacement - beyoind economical repair			
Lifecycle		£	140,000.00	
	Replacement (beyond economical repair) AHU/Controls/water heating			
	Arroy controls/ water reating			
Lifecycle		£	140,000.00	
THE SAME SHARE SHAPE SHA	Replacement Heating system - beyond economical			
	repair		00.00-	
Lifecycle	Replacement windows and doors - beyond economical	£	30,000.00	
	repair			
Lifecycle		TBC		
	Replacement Heating system - beyond economical			
	repair			
Lifecycle		TBC		
Lifecycle	Replacement windows and doors - beyond economical	TBC		
	repair			
Lifecycle		TBC		
Lilecycle	Replacement flat & pitched roofing systems - beyond	IDC		
	economical repair			
Lifecycle		TBC		
l :£a avala	Replacement Heating system - beyond economical	TDC		
Lifecycle	repair BMS lifecycle replacement - beyond economical repair	TBC		
	20,010 continuar (cpuii			
Lifecycle		£	60,000.00	
	Replacement Heating system - beyond economical			
Lifonusla	repair		00 000 00	
Lifecycle	Replacement heating system - beyond economical	£	90,000.00	
	repair			
Lifecycle	i i	£	100,000.00	

£ 911,497.03

			F 91	1,497.03	
OTT / RFQ	TR / QR Mitie Projects	TR / QR PMO	Tende	er Value	Status
26/06/2019		30/12/2019	£ 2	59,116.00	On plan
26/06/2019	02/01/2020	17/01/2020	£ 1	20,813.00	
02/12/2019	16/12/2019	19/12/2019 17/01/2019	£ 2	73,249.90	
17/12/2019	17/01/2020	24/01/2020	£	84,228.93	
24/10/2019	22/11/2019	29/11/2019	£ 1	42,343.20	On plan
30/10/2019	27/11/2019	04/12/2019	N/a		HOLD

		! ! !		
				Design
				Design
				Design
				DESIGN
				Design
				Ŭ
				Decign
				Design
 		 		Design
 				Design
				On plan
! 		! 		
07/10/2019	07/11/2019	14/11/2019	£ 31,746.0	0
				Awaitng
26/02/2020	24/03/2020	31/03/2020		approval
				Design
l	ļ	!		12 00.011

,	 		
			Design
i 	 	 	
			Design
ļ	 		0.1
1			
			Design
			ТВС
ļ	 		IBC
			ТВС
] !	 		
! !			TBC
			TDC
ļ	 		TBC
			TDC
ļ	 		TBC
			TDC
ļ	 		TBC
i !			Design
İ			
i !			
I I I			
			Hold
!	 		