## Growing Places Fund Update Apppendix 1 - Summary Position GPF Round 1 Projects

				Deliverability and Risk					
Name of									
Project Growing Place	Upper Tier		Current Status	Delivery Risk	GPF Spend Risk	Repayment Risk	Delivery of Project outcomes	Other Risks	Overall Project Risk
Growing Flace	s runu koun	io one							
						Tenancy agreement for full occupation of			
			The Priory Quarter (Havelock House) project is now			the building has now been agreed.			
			complete and has delivered 2247sqm of high quality office			Occupany is expected to begin in April 2018.			
		The Priory Quarter (Havelock House) project is now complete and has delivered	space. This is currently 16% let with over 20 enquiries recieved since opening. However a single occupier has now			This should allow for sufficienct refinancing to enure repayments are made. There is a 1			
		2247sqm of high quality office space. This is currently 16% let with over 20 enquiries recieved since opening. However a single occupier has now been found	been found for the remainder of the building and terms			year rent free period as part of the deal and			
Priory Quarter		for the remainder of the building and terms have been agreed. Once fully let the	have been agreed. Once fully let the building is still forecast			therefore risk of insufficient income to meet			
Phase 3	Sussex	building is still forecast to host the 440 jobs in the business case.	to host the 440 jobs in the business case.	Project Complete	Project Complete	full 18/19 repayment.	has now been agreed.	N/A	
								Planning applications that are brought	
						Further delays anticipated in repayment of		forward for this site could be impacted by	
		Construction of a new junction and preliminary site infrastructure to open up the				these funds due to slow take up in land		the blanket development objection in place	
North	Fast	development of a new business park providing serviced development sites with the capacity for circa 16,000 sqm (gross) of high quality industrial and office	GPF invested, project complete and repayments are being					by Wealden District Council due to environmental concerns regarding the	
	Sussex	premises	made	Project Complete	Project Complete	catalyse interest in the other plots.	plot will now require further marketing.	Ashdown Forest.	
							The original Business Case was to bring forward one		
							phase of the development. Through the procurement		
							process it was decided to bring forward all phases of the site, so it is the whole of Rochester Riverside that		
			Project is progressing well. Countryside were chosen as the				is now planned to be delivered. As we have advised		
			developer in March 2016 and the Development Agreement				the contractor is on site and they will be delivering		
			was agreed in March 2017. Permission to grant planning was given at Committee in October 2017. There was a	This project is already on site and the planning			1400 homes, 1200sqm of commercial space, a new school, hotel and various new open spaces. The		
			groundbreaking event on the 22nd February 2018. The first	and S106 will be completed by the end of the		Medway Council is happy with the current	scheme is now actually delivering more than what		Overall the project is on
Rochester Riverside		The project will deliver key infrastructure investment including the construction of		month. The first phase transfer completed on	The GPF Funding has	repayment programme and has completed	was originally intended and therefore there are no	N-	track to deliver outputs
Riverside	iviedway	the next phase on the principle access road, public space and site gateways.	Hyde on the 30th April 2018.	the 30th April 2018	already been spent	the first repayment.	delivery risks.	NO	and outcomes.
			Work complete on the River Walk, Sun Pier Pontoon and						
			the Big Screen. Land acquisition for Chatham Waterfront Development Site is progressing well with all interests now						
			acquired, excluding one small unclaimed strip of land which						
			is subject to the CPO process. This can be progressed with						
			an extremely low likelihood of challenge once a developer is in place. An outline planning application has been						
			submitted for the site, approval of which would						
		The project will deliver land assembly, flood mitigation and the creation of investment in public space required to enable the development of proposals for	demonstrate viability for future development. De-risking works will be completed on the site with the aim of being in		The GPF Funding has been spent, or has been		Chatham Waterfront has already reduced the number of homes to be delivered, we are working with the		Overall the project is on
Chatham		Chatham Waterfront Development.	detailed planning by Summer 2018, with a possible start on	The disposal of this site has been agreed and is		Medway Council are comfortable with the	developer to see if we can get these increased		track to deliver outputs
Waterfront	Medway		site in October 2018.	due to take place in Spring 2018.	be spent.	current repayment agreement.	through the detailed planning process.	No	and outcomes.
			The Bexhill Business Mall (Glover's House) project is now				Building 100% let and currently housing 129 jobs,		
			complete and has delivered 2345sqm of high quality office				which is less than orginally anticipated, however this		
Bexhill	East	L	space. The building is 100% let to a single occupier and has			Building 100% let with secure income to	does provide space for the occupant to grow over		
Business Mall	Sussex	The delivery of 2,490 sqm managed workspace facility.	currently provided space for 125 jobs.	Project Complete	Project Complete	repay loan.	time.		
			Both Phase 1 and 1a are both open and fully let. As well as						
Parkside		Initial phase of business space targeting SMEs as part of a 42 acre business and	135 employees there are also 14 student intern placements within those businesses. The funding has now been repaid						
Office Village	Essex	R&D park on the University of Essex campus in Colchester	in full.						
		The early phase development in NE Chelmsford involves heavy infrastructure demands constrained to 1,000 completed dwellings. The funding will help deliver							
Chelmsford		an improvement to the Boreham Interchange, allowing the threshold to be raised							
Urban		to 1350, improving cash flow and the simultaneous commencement of two major							
Expansion	Essex	housing schemes	full.						

## Growing Places Fund Update Apppendix 1 - Summary Position GPF Round 1 Projects

				Deliverability and Risk					
Name of									
Project	Upper Tier	Description	Current Status	Delivery Risk	GPF Spend Risk	Repayment Risk	Delivery of Project outcomes	Other Risks	Overall Project Risk
								The only significant risk to the project now is	
			GPF invested, project complete and repayments are being					a significant economic down turn which	
Grays Magistrates		The project to convert the Magistrates Court to business space was part of a wider	made.  The refurbished building is now in use and having a positive.					impacted on occupancy. Currently however demand across the borough is strong and	
Court	Thurrock		impact in the town centre.					targets are being achieved	
			The Sovereign Harbour Innovation Mall (Pacific House)						
Sovereign	Fast	The Pacific House project has delivered 2345sqm of high quality office space with the potential to facilitate up to 299 jobs. This is the first major development in	project is now complete and has delivered 2345sqm of high quality office space. This is currently 77% let with over 171			Strong occupancy rates should facilitate	180 jobs from 77% occuancy is still short of the		
Harbour	Sussex	the Sovereign Harbour Innovation Park in the A22/A27 growth corridor.	enquiries recieved since opening.	Project Complete	Project Complete	repayment at the scheduled intervals.	anticipated 299 jobs		
		The project aims to provide funds to businesses to establish incubator	There are 4 projects within this programme, of which 3			There is a slight delay on repayment from	Some job numbers are delayed due to new project		
Workspace			have been new builds and repayments are being received. The 4th projects has just been approved	There is a risk to defrayment of funds as we	Awaiting applications		build not completed on time, approximately 1 year		
Kent	Kent	facilities and refit of existing facilities.	locally and refit will commence in April 2018.	await applications from potential customers.	for remaining funds		delay.		
			Delivery package 1 is well into deliver with the majority of risks closed out. Procurement for the send package is about						
Harlow West	Essex/Harl	To provide new and improved access to the two sites designated within the	to start with a view to getting on site early next financial						
Essex	ow	Harlow Enterprise Zone		N/A	N/A	N/A	N/A	N/A	N/A
					Funds defrayed to Kent				
					Invicta Law by 31st				
					March 2018 in anticipation for		The contract of the second of		
						The business case will provide a reprofile of	The project outputs and outcomes will be updated and brought forward on completion of the legal		
								Meeting all requirements as specified in the	
Diagona Deal		The proposal is to develop the Discovery Park site and create the opportunity to build both houses and commercial retail facilities.	Project approved by Accountability Board and project		requirements being	legal documention. Current profile for repayment will be Q1 2021/22.		final legal documentation and final planning permission.	
Discovery Park	Kent	build both houses and commercial retail facilities.	delivery underway	final planning permission.	met.	repayment will be Q1 2021/22.	from boroower - rescheduled to end of June 2018.	permission.	
			"Phase 1" has been completed. "Phase 2" is underway. An						
			offer to purchase a building has been made, with due		Spend delays would be				
			diligence processes underway and the exchange of contracts due shortly. This former school site contains	An offer has been accepted on a former school	primarily caused by delays in the				
				site with several empty derelict houses. A	acquisitions completing				
			alteration before being placed on the market for purchase	programme of works will occur, which should	due to nature of the			As with any development project, there is a	
			by the public. This will enable the repayment in accordance with the loan agreement. As well as this strand of the Live	bring the non-habitable houses back into use through the Live Margate scheme. In the hands	property market, profile			planning risk, although this is very small for the site, as the houses are already	
		Live Margate is a programme of intervention in the housing market in Margate and			the area and the council			constructed and the majority of changes will	
		Cliftonville, which includes the acquisition of poorly managed multiple occupancy		Other potential investment opportunities are	needing to ensure best			relate to altering the internal layouts to	
Live Margate	Kent	dwellings and other poor quality building stock and land to deliver suitable schemes to achieve the agreed social and economic benefits to the area.	properties are being evaluated for purchase and development that accord with the loan agreement criteria.	also being examined, that accord with the loan agreement objectives and criteria.	consideration is achieved.		Subject to exchanging successfully, the repayment profile should be met.	maximise the houses' attractiveness to the	
Revenue	·····	2. Seniore the agreed social and economic benefits to the aled.	and the loan agreement titlend.			and prome should be med	and the state of t	property mandet	
admin cost	- /-		-1-						
drawn down Harlow EZ	n/a		n/a						
Revenue	n/a		n/a						
Growing Place	s Fund Roun	d Two				Low risk - any shortfall in income received			
						from tenants to be offset by charitable			
						reserves.			
								No.	Project is progressing well.
			Building works are underway and main contractor has been		Project is progressing				
		The Fitted Rigging House project converts a large, Grade 1, former industrial building into office and public benefit spaces initially providing a base for three	appointed (following an OJEU process). Roofing works are now completed and works are underway to create the	Asbestos contamination from roof lining discovered. Mitigated by the involvement of	according to programme, therefore		Low risk - outcomes dependent upon space being		
		organisations employing over 350 people and freeing up space to create a	central core alongside partitioning works to separate tenant	main contractor with specialist team to deal with	spend of GPF funding		occupied by tenants. Contracts are being drawn up at		
Fitted Rigging		postgraduate study facility elsewhere onsite for the University of Kent Business	spaces. Project is on track for completion as expected with	roof lining to ensure minimal slip in project	will be in accordance		the moment with strong commitment shown by 2		
House	Medway	SCHOOL	no increases in budget.	timing and cost.	with the Business Case.		anchor tenants with Heads of Terms already agreed.		

## Growing Places Fund Update Apppendix 1 - Summary Position GPF Round 1 Projects

				Deliverability and Risk					
Name of	l								
Project	Upper Tier	Description	Current Status	Delivery Risk	GPF Spend Risk	Repayment Risk	Delivery of Project outcomes	Other Risks	Overall Project Risk
		Development of a new Centre of Excellence for Advanced Automotive and Process							
Control for		Engineering (CAAPE) through the acquisition and fit out of over 8,000sqm, on the							
Centre for Advanced		industrial estate in Leigh on Sea. The project will also facilitate the vacation of the Nethermayne site in Basildon, which has been identified for the development of a							
	Essex	major regeneration scheme							
			February 2018, Full planning application submitted						
			including 111 documents and a detailed environmental						
		February 2018, Full planning application submitted including 111 documents and a	impact assessment. The project is due to be heard at the June/July Planning committee. In July/August it is						
Colchester		detailed environmental impact assessment. The project is due to be heard at the June/July Planning committee. In July/August it is anticipated planning consent. In	ti-it-d dis-sis						
Northern		June 2018 a tender for works using a framework agreement will be undertaken.	works using a framework agreement will be undertaken.						
Gateway		With a view to commencing work on site in December 2018.	With a view to commencing work on site in December 2018.						
		L						Charleston are facing further financial	
		The Charleston Trust requires GPF investment to create a café-restaurant in the Threshing Barn on the farmhouse's estate. This work is part of a wider £7.6m multi						pressures following increases in costs to earlier phases of the project and are looking	
Charleston	East	year scheme, the Centenary Project, which aims to transform the operations of the				Strong business plan in place with clear		for funding from various sources to plug	
Centenary		Charleston farmhouse museum.		Work included as part of a wider works contract		revenue increases.		these gaps.	
		The proposed project will allow the creation of a processing, ice and							
		storage facility to enable the fleet to become compliant with landing							
		obligation and Common Fisheries Policy (CFP), via cold storage capacity.							
		The project has secured a European Maritime Fisheries Fund (EMFF) grant, but GPF is required to forward fund the grant, to enable land purchase to							
		progress whilst the land is available. If the project does not go ahead, the		Resolving issues regarding land ownership					
		land which the fishermen want to purchase may no longer be for sale and		following the collapse of Carrillion who were the sole owners of Sovereign Hrbour Ltd. This has					
		Eastbourne will cease to have a fishing fleet in Sovereign Harbour, meaning		now been sold to Premier Marina's Ltd who are	Assuming land issues				
Eastbourne		a loss of the majority of the 72 fishing jobs and over £2,000,000 revenue per year as well as the resulting impacts on the local economy.				EMFF money has been secured to ensure			Based on the land
Fishery	Sussex	per year as well as the resulting impacts on the local economy.		long leasehold.	will be spent.	repayment of the loan			ownership issue above.
		The NUE C project aims to return long-term empty commercial properties to use,		KCC's solicitors are in the process of sealing the document. Delays in draft agreement could					
		for residential, alternative commercial or mixed-use purposes. In particular, it will		impact the ability of NUE C project to achieve	Delays in agreeing the				
		focus on town centres, where secondary retail and other commercial areas have		the original outputs in the original timescale, as					
		been significantly impacted by changing consumer demand and have often been	Project approved by Accountability Board and project	draw down was not possible on the intended	resulted in draw down	Delays in agreeing the legal agreement			
No Use Empty	Kent	neglected as a result of larger regeneration schemes.	delivery underway	draw down date of 1st April 2018.	being deferred.	could increase the repayment risk	See delivery risk		See delivery risk