

	Dates			2020												2021												2022											
Activity	Start	End		J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
Spend to date																																							
CPO (if required)	Mar-20	Dec-21																																					
Preliminary Design	Jan-20	Apr-20																																					
Tender Pack	Apr-20	Jul-20																																					
Land Option Agreement	Feb-20	Jul-20																																					
Land Option Signed	Apr-20	Apr-20																																					
Planning NMA	May-20	Jun-20																																					
CPO offer (if required)	Jun-20	Jun-20																																					
Funding Secured																																							
<i>Highways England</i>	Mar-20	Mar-20																																					
<i>BDC</i>	Mar-20	Mar-20																																					
Final Business Case	Apr-20	May-20																																					
Cabinet Approval	May-20	May-20																																					
Tender Period	Aug-20	Oct-20																																					
Tender Assessment and Award	Nov-20	Nov-20																																					
Mobilisation	Dec-20	Jan-21																																					
Southern Slip																																							
<i>Detailed Design and AIP</i>	Feb-21	Aug-21																																					
<i>Site Clearance</i>	Feb-21	Feb-21																																					
<i>Preliminary works</i>	Jul-21	Aug-20																																					
<i>Main works</i>	Sep-20	Apr-20																																					
<i>Completion</i>		Apr-20																																					
Northern Slip																																							
<i>Detailed Design and AIP</i>																																							
<i>Site Clearance</i>	Feb-21	Feb-21																																					
<i>Preliminary works</i>	Dec-21	Jan-22																																					
<i>Main works</i>	Feb-22	Nov-22																																					
<i>Completion</i>		Nov-22																																					
Design Assurance	Mar-21	Sep-21																																					
Supervision																																							